COMPLETION REPORT

1	Name of the work	*Improvement to roads & drains at Abbigere Ganesha Temple, in ward No. 12, in SSD*
2	Sanctioned Estimate No. & Date	—
3	Head of Account which is chargeable	P-1991-
4	Instrument Order NO. & Date	NO EE/DD/No/41/13-14 D:- 12/7/13.
5	Name Of Contractor	*Sri. Aswath Narayan, No. 106, Jalahalli, Bangalore 560 013.*
6 a	Time Stipulated for Completion of work	90 days.
b	Delay in Exculpation of Work	38 days
7	Measurement recorded in	1786/13-14. P-17 P501/1-08/2
8	Check Measurement of the Asst	1786/13-14 P-17P501/1-08/2
9	Name of the office/official in charge of the work	AEE S.S.D
10	a) Asst. Eng/junior Eng	Ravi.N.K.
	b) Asst. Exe Engineer	Ramachandra murthy.

Sanctioned Estimate Amout	Amout Claims As per Actually Vide As per bills	Excess	Savings
1000000=00.	948702=00	—	51298

1) Certified that the above work has been completed within the stipulated time noted in the
2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

Ravi.N.K.
27/1/2014.
ASSISTANT ENGINEER.

ASSIATANT EXECUTIVE ENGINEER

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore-73

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ದಾಸರಹಳ್ಳಿ ವಲಯ, ಬೆಂಗಳೂರು